IX. PRIVREMENA SITUACIJA Br. 015

IX. Interim payment certificate No. 015

Amount / Iznos: $

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / U kupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)	Amount/Cena (USD)	Amount/Cena (USD)	Completed ratio / Procenat završenosti	Amount/Cena (USD)
I	**CONSTRUCTION FEE / Troškovi izvođenja radova**	**1.127.925.700,00**	**97,00%**	**223.121.587,89**	**276.641.569,29**	**24,53%**	**53.519.981,39**
1	Architectural Works / Arhitektonski radovi	16.600.314,00	1,43%	2.059.761,61	2.473.003,24	14,90%	413.241,63
2	Substructure Works / Radovi na donjem stroju	209.735.688,00	18,04%	98.584.385,72	109.855.510,79	52,38%	11.271.125,07
3	Superstructure Works / Radovi na gornjem stroju	249.437.955,00	21,45%	41.934.956,84	48.911.729,37	19,61%	6.976.772,52
4	Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak	253.938.256,00	21,84%	51.747.155,79	76.686.577,46	30,20%	24.939.421,67
5	Access Road and Road detour / Pristupni putevi i devijacije	27.374.721,00	2,35%	2.401.182,90	2.562.579,50	9,36%	161.396,60
6	Drainage Works / Drenažni radovi	8.971.793,00	0,77%	558.902,04	624.043,24	6,96%	65.141,20
7	Overhead contact system / Kontaktna mreža	80.679.702,00	6,94%	3.031.091,79	3.494.213,35	4,33%	463.121,56
8	Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS	22.273.130,00	1,92%	704.640,20	710.751,95	3,19%	6.111,75
9	Power Supply / Napajanje	26.601.912,00	2,29%	2.635.275,40	3.010.246,35	11,32%	374.970,95
10	Signaling System / Signalno-sigurnosni sistemi	116.510.191,00	10,02%	9.614.195,00	9.614.195,00	8,25%	0,00

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / U kupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)	Amount/Cena (USD)	Amount/Cena (USD)	Completed ratio / Procenat završenosti	Amount/Cena (USD)
11	Telecommunication Syetem / Telekomunikacioni sistemi	71.650.868,00	6,16%	5.408.273,70	14.018.250,24	19,56%	8.609.976,54
12	Thermotechnical Installations & Fire Suppression / Termotehničke i protivpožarne instalacije	5.809.444,00	0,50%	0,00	0,00	0,00%	0,00
13	Mechanical Installations and Works / Mašinske instalacije i radovi	2.610.409,00	0,22%	0,00	0,00	0,00%	0,00
14	Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema	1.371.233,00	0,12%	18.653,40	18.653,40	1,36%	0,00
15	Landscaping, planning of platform and evironment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine	34.360.084,00	2,95%	4.423.113,50	4.661.815,40	13,57%	238.701,90
II	**DESIGN FEE / TROŠKOVI PROJEKTOVANJA**	**34.884.300,00**	**3,00%**	**29.128.390,00**	**29.128.390,00**	**83,50%**	0,00
1	Design Fee (PGD) / Troškovi projektovanja (PGD)	17.442.150,00	1,50%	17.442.150,00	17.442.150,00	100,00%	0,00
2	Design Fee (PZI) / Troškovi projektovanja (PZI)	17.442.150,00	1,50%	11.686.240,00	11.686.240,00	67,00%	0,00
TOTAL/UKUPNO		**1.162.810.000,00**	**100,00%**	**252.249.977,89**	**305.769.959,29**	**26,30%**	**53.519.981,39**

Note:1.Additonal payments under Contract are not included in this Table of Price and shall be paid separately according to Contract.
2.The payment for each unit shall be paid duly completion of that unit.
3.Advance payment are not included in this Table of Price as defined in the Annex 1.

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 27.04.2023

Amount approved By Supervisor / Potpis odgovornog nadzornog organa: _____

Date/Datum : 27.04.2023

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Architectural design of reconstruction and adaptation of the station building, including landscaping in Novi Sad railway station / Projekat arhitekture rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Novi Sad**										
1	Preliminary works / Pripremni radovi	Completion of preliminary works / Završetak pripremnih radova	1	360.447	360.447	0,75	270.335,25	0,80	288.357,60	0,05	18.022,35
2	Earth, concrete, reinforcement, masonry works / Zemljani radovi, beton, armirani beton, i zidarski radovi.	Completion of earth, concrete, reinforcement, masonry works / Završetak zemljanih radova, beton, armirani beton, i zidarskih radova.	1	182.368	182.368	0,65	118.539,20	0,71	129.481,28	0,06	10.942,08
3	Dry montage, and insulation works / Suvomontažni, i izolaterski radovi	Completion of dry montage, and insulation works. / Završetak suvomontažnih, i izolaterskih radova.	1	795.450	795.450	0,54	429.543,00	0,64	509.088,00	0,10	79.545,00
4	Aluminum joinery and Locksmith's works / Aluminarija i bravarski radovi	Completion of aluminum joinery and Locksmith's works / Završetak aluminarije i bravarskih radova	1	1.230.792	1.230.792	0,62	763.091,04	0,67	824.630,64	0,05	61.539,60
5	Tinsmith, steel, ceramic, flooring, rendering and painting works / Limarski radovi, čel. konstrukcija, keramičarski, podopolagački i molersko farbarski radovi	Completion of tinsmith, steel, ceramic, flooring, rendering and painting works / Završetak limarskih radova, čel. konstrukcija, keramičarskih, podopolagačkih i molersko farbarskih radova	1	292.892	292.892	0,36	105.441,12	0,46	134.730,32	0,10	29.289,20
6	Other decoration works / Ostali dekoraterski radovi	Completion of other decoration works / Završetak dekoraterskih radova	1	280.160	280.160	0,63	176.500,80	0,66	184.905,60	0,03	8.404,80
B	**Architectural design of extension and adaptation of subway and canopy in Novi Sad railway station / Projekat arhitekture dogradnje i adaptacije pothodnika u železničkoj stanici Novi Sad**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	56.418	56.418	0,00	0,00	1,00	56.418,00	1,00	56.418,00
E	**Architectural design of subway and canopy in technical passenger station (TPS) Novi Sad / Projekat arhitekture pothodnika i nadstrešnica u TPS Novi Sad**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	22.367	22.367	0,00	0,00	0,30	6.710,10	0,30	6.710,10

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	60.865	60.865	0,00	0,00	0,25	15.216,25	0,25	15.216,25
F	**Architectural design of building for signalling and telecommunications with movements inspector in Sajlovo location, including landscaping / Projekat arhitekture zgrade za SS i TK sa otpravnikom u službenom mestu Sajlovo sa spoljnim uređenjem**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	169.731	169.731	0,00	0,00	0,20	33.946,20	0,20	33.946,20
I	**Architectural design of reconstruction and rehabilitation of the facade of station building, including landscaping, in Kisač railway station / Projekat arhitekture rekonstrukcije i sanacije fasade stanične zgrade sa spoljnim uređenjem u železničkoj stanici Kisač**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	28.572	28.572	0,00	0,00	0,20	5.714,40	0,20	5.714,40
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	69.591	69.591	0,00	0,00	0,10	6.959,10	0,10	6.959,10
J	**Architectural design of reconstruction and extension of building for signalling and telecommunications with movements inspector in Kisač railway station / Projekat arhitekture dogradnje i rekonstrukcije zgrade SS i TK sa otpravnikom u železničkoj stanici Kisač**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	137.537	137.537	0,00	0,00	0,20	27.507,40	0,20	27.507,40
O	**Architectural design of subway and canopy in Stepanovićevo stopping place / Projekat arhitekture pothodnika i nadstrešnica u stajalištu Stepanovićevo**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	96.413	96.413	0,00	0,00	0,25	24.103,25	0,25	24.103,25

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
R	**Architectural design of subway and canopy in Zmajevo railway station / Projekat arhitekture pothodnika i nadstrešnica u železničkoj stanici Zmajevo**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	96.413	96.413	0,00	0,00	0,30	28.923,90	0,30	28.923,90
	Summary / Ukupno (USD)				**16.600.314**		**2.059.761,61**		**2.473.003,24**		**413.241,63**

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum : 29.04.2023.

Approved By Supervisor/
Nadzorni Organ:

Date/Datum : 27/04/2023

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Novi Sad station (km 76+224.17 - km 77+411.09) / Stanica Novi Sad (km 76+224.17 - km 77+411.09)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	4.429	8.858	1,99	8.813,71	2,00	8.858,00	0,01	44,29
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	117.075	234.150	1,91	223.613,25	2,00	234.150,00	0,09	10.536,75
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	59.375	118.750	1,90	112.812,50	2,00	118.750,00	0,10	5.937,50
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	60.695	121.390	1,90	115.320,50	2,00	121.390,00	0,10	6.069,50
8	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	143.910	287.820	1,67	240.329,70	1,99	286.380,90	0,32	46.051,20
9	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	173.740	347.480	1,35	234.549,00	1,91	331.843,40	0,56	97.294,40
10	Slope topsoling / Humuziranje kosina	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	1.922	3.844	1,00	1.922,00	1,48	2.844,56	0,48	922,56
11	Dewatering / Odvođenje vode	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	75.412	150.824	1,00	75.412,00	2,00	150.824,00	1,00	75.412,00
B	**Open track section Novi Sad-Rumenka (km 77+411.09 - km 83+278.60) / Deonica otvorene pruge Novi Sad - Rumenka (km 77+411.09 - km 83+278.60)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	467.825	935.650	1,46	683.024,50	1,55	725.128,75	0,09	42.104,25
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.026.770	2.053.540	0,72	739.274,40	0,74	759.809,80	0,02	20.535,40
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	5.528.325	11.056.650	1,55	8.568.903,75	1,58	8.734.753,50	0,03	165.849,75

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	404.795	809.590	0,97	392.651,15	1,01	408.842,95	0,04	16.191,80
C	**Rumenka station (km 83+278.60 - km 84+651.09) / Stanica Rumenka (km 83+278.60 - km 84+651.09)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	97.170	194.340	0,90	87.453,00	1,13	109.802,10	0,23	22.349,10
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	595.600	1.191.200	1,00	595.600,00	1,37	815.972,00	0,37	220.372,00
D	**Open track section Rumenka-Kisač (km 84+651.09 - km 89+881.88) / Deonica otvorene pruge Rumenka - Kisač (km 84+651.09 - km 89+881.88)**										
2	Removal ballast / Uklanjanje zastora	Completion of works / Završetak radova	1	67.994	67.994	0,17	11.558,98	0,33	22.438,02	0,16	10.879,04
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	284.790	569.580	0,30	85.437,00	0,55	156.634,50	0,25	71.197,50
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	224.640	449.280	0,30	67.392,00	0,58	130.291,20	0,28	62.899,20
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.059.045	2.118.090	0,22	232.989,90	0,29	307.123,05	0,07	74.133,15
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	155.890	311.780	0,00	0,00	0,38	59.238,20	0,38	59.238,20
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	176.840	353.680	0,17	30.062,80	0,38	67.199,20	0,21	37.136,40
E	**Kisač station (km 89+881.88 - km 91+174.14) / Stanica Kisač (km 89+881.88 - km 91+174.14)**										
2	Removal ballast / Uklanjanje zastora	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	36.459	72.918	0,32	11.666,88	0,98	35.729,82	0,66	24.062,94
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	68.735	137.470	0,21	14.434,35	0,59	40.553,65	0,38	26.119,30
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	99.280	198.560	0,30	29.784,00	0,79	78.431,20	0,49	48.647,20

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	60.530	121.060	0,22	13.316,60	0,60	36.318,00	0,38	23.001,40
F	**Open track section Kisač-Stepanovićevo (km 91+174.14 - km 96+904.10) / Deonica otvorene pruge Kisač-Stepanovićevo (km 91+174.14 - km 96+904.10)**										
2	Removal ballast / Uklanjanje zastora	Completion of works / Završetak radova na levoj ili desnoj strani otvorene pruge	1	92.958	92.958	0,16	14.873,28	0,19	17.662,02	0,03	2.788,74
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	295.085	590.170	0,23	67.869,55	0,42	123.935,70	0,19	56.066,15
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	287.790	575.580	0,18	51.802,20	0,30	86.337,00	0,12	34.534,80
G	**Stepanovićevo station (km 96+904.10 - km 97+769.04) / Stepanovićevo (km 96+904.10 - km 97+769.04)**										
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	13.670	27.340	0,00	0,00	1,86	25.426,20	1,86	25.426,20
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	35.385	70.770	0,00	0,00	1,61	56.969,85	1,61	56.969,85
8	Improvement layer / Sloj ojačanja tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	120.060	240.120	0,00	0,00	1,61	193.296,60	1,61	193.296,60
9	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	92.890	185.780	0,00	0,00	1,62	150.481,80	1,62	150.481,80
H	**Open track section Stepanovićevo - Zmajevo (km 97+769.04 - km 102+189.67) / Deonica otvorene pruge Stepanovićevo - Zmajevo (km 97+769.04 - km 102+189.67)**										
2	Removal ballast / Uklanjanje zastora	Completion of works / Završetak radova	1	72.386	72.386	0,56	40.536,16	0,60	43.431,60	0,04	2.895,44
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	229.340	458.680	1,18	270.621,20	1,39	318.782,60	0,21	48.161,40
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	327.625	655.250	1,09	357.111,25	1,28	419.360,00	0,19	62.248,75
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.355.515	2.711.030	1,21	1.640.173,15	1,25	1.694.393,75	0,04	54.220,60

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	132.670	265.340	0,73	96.849,10	1,11	147.263,70	0,38	50.414,60
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	150.480	300.960	0,99	148.975,20	1,11	167.032,80	0,12	18.057,60
9	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	467.725	935.450	0,74	346.116,50	1,10	514.497,50	0,36	168.381,00
10	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	336.540	673.080	0,44	148.077,60	1,11	373.559,40	0,67	225.481,80
11	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	342.305	684.610	0,00	0,00	0,83	284.113,15	0,83	284.113,15
13	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	31.182	62.364	0,82	25.569,24	1,02	31.805,64	0,20	6.236,40
I	**Zmajevo station (km 102+189.67 - km 103+382.06) / Stanica Zmajevo (km 102+189.67 - km 103+382.06)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	61.750	123.500	0,57	35.197,50	0,59	36.432,50	0,02	1.235,00
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	6.270	12.540	0,00	0,00	1,10	6.897,00	1,10	6.897,00
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	53.230	106.460	0,00	0,00	0,60	31.938,00	0,60	31.938,00
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	64.010	128.020	0,00	0,00	0,58	37.125,80	0,58	37.125,80
8	Improvement layer / Sloj ojačanja tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	180.135	360.270	0,00	0,00	0,59	106.279,65	0,59	106.279,65
J	**Open track section Zmajevo-Vrbas (km 103+382.06 - km 112+861.00) / Deonica otvorene pruge Zmajevo - Vrbas (km 103+382.06 - km 112+861.00)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	582.190	1.164.380	1,12	652.052,80	1,27	739.381,30	0,15	87.328,50

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	3.631.380	7.262.760	0,59	2.142.514,20	0,73	2.650.907,40	0,14	508.393,20
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	288.785	577.570	0,20	57.757,00	0,36	103.962,60	0,16	46.205,60
K	**Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90)**										
1	Preliminary works / Pripremni radovi	Completion of works / Završetak radova	1	162.424	162.424	0,95	154.302,80	1,00	162.424,00	0,05	8.121,20
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	311.095	622.190	1,80	559.971,00	1,92	597.302,40	0,12	37.331,40
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	4.836.970	9.673.940	0,59	2.853.812,30	0,84	4.063.054,80	0,25	1.209.242,50
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	390.010	780.020	0,07	27.300,70	0,25	97.502,50	0,18	70.201,80
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	95.695	191.390	0,05	4.784,75	0,25	23.923,75	0,20	19.139,00
M	**Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas - Lovćenac (km 115+001.90 - km 128+849.48)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	871.695	1.743.390	1,90	1.656.220,50	1,95	1.699.805,25	0,05	43.584,75
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	333.560	667.120	1,90	633.764,00	1,95	650.442,00	0,05	16.678,00
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	218.395	436.790	1,40	305.753,00	1,50	327.592,50	0,10	21.839,50
8	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	604.490	1.208.980	1,30	785.837,00	1,40	846.286,00	0,10	60.449,00
9	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	943.150	1.886.300	0,80	754.520,00	0,90	848.835,00	0,10	94.315,00

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
10	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	953.790	1.907.580	0,00	0,00	0,20	190.758,00	0,20	190.758,00
N	**Lovćenac station (km128+849.48 - km130+141.85) / Stanica Lovćenac (KM128+849.48 - KM130+141.85)**										
9	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	156.200	312.400	1,60	249.920,00	2,00	312.400,00	0,40	62.480,00
O	**Open track section Lovćenac-Bačka Topola (km 130+141.85 - km 142+691.40) / Deonica otvorene pruge Lovćenac - Bačka Topola (km 130+141.85 - km 142+691.40)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	593.820	1.187.640	1,88	1.116.381,60	1,94	1.152.010,80	0,06	35.629,20
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.244.740	2.489.480	1,94	2.414.795,60	2,00	2.489.480,00	0,06	74.684,40
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	3.543.263	7.086.526	1,58	5.598.355,54	1,62	5.740.086,06	0,04	141.730,52
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	360.340	720.680	1,28	461.235,20	1,50	540.510,00	0,22	79.274,80
9	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.253.930	2.507.860	1,28	1.605.030,40	1,50	1.880.895,00	0,22	275.864,60
10	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	906.420	1.812.840	0,86	779.521,20	1,36	1.232.731,20	0,50	453.210,00
15	Service road / Servisni put	Completion of works / Završetak radova	1	287.114	287.114	0,50	143.557,00	0,60	172.268,40	0,10	28.711,40
P	**Bačka Topola station (km 142+691.40 - km 144+269.38) / Stanica Bačka Topola (km 142+691.40 - km 144+269.38)**										
1	Preliminary works / Pripremni radovi	Completion of works / Završetak radova	1	71.160	71.160	0,90	64.044,00	1,00	71.160,00	0,10	7.116,00
Q	**Open track section Bačka Topola-Žednik (km 144+269.38 - km 156+211.82) / Deonica otvorene pruge Bačka Topola - Žednik (km 144+269.38 - km 156+211.82)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	626.000	1.252.000	1,30	813.800,00	1,50	939.000,00	0,20	125.200,00

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	614.420	1.228.840	1,30	798.746,00	1,52	933.918,40	0,22	135.172,40
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	5.232.350	10.464.700	1,22	6.383.467,00	1,46	7.639.231,00	0,24	1.255.764,00
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	361.830	723.660	1,24	448.669,20	1,46	528.271,80	0,22	79.602,60
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	409.850	819.700	1,26	516.411,00	1,46	598.381,00	0,20	81.970,00
8	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.281.650	2.563.300	1,24	1.589.246,00	1,46	1.871.209,00	0,22	281.963,00
R	**Žednik station (km 156+211.82 - km 157+500.66) / Stanica Žednik (km 156+211.82 - km 157+500.66)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	70.325	140.650	0,00	0,00	0,94	66.105,50	0,94	66.105,50
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	1.222	2.444	0,00	0,00	2,00	2.444,00	2,00	2.444,00
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	66.285	132.570	0,00	0,00	0,92	60.982,20	0,92	60.982,20
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	67.120	134.240	0,00	0,00	0,96	64.435,20	0,96	64.435,20
8	Improvement layer / Sloj ojačanja tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	221.705	443.410	0,70	155.193,50	0,96	212.836,80	0,26	57.643,30
9	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	177.095	354.190	0,00	0,00	0,94	166.469,30	0,94	166.469,30
S	**Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64)**										
9	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	595.210	1.190.420	1,90	1.130.899,00	1,95	1.160.659,50	0,05	29.760,50

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
10	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	606.670	1.213.340	0,00	0,00	0,50	303.335,00	0,50	303.335,00
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	90.002	180.004	0,40	36.000,80	0,60	54.001,20	0,20	18.000,40
T	**Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96)**										
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	92.690	185.380	1,80	166.842,00	1,90	176.111,00	0,10	9.269,00
9	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	201.125	402.250	1,60	321.800,00	1,80	362.025,00	0,20	40.225,00
10	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	226.880	453.760	0,00	0,00	0,60	136.128,00	0,60	136.128,00
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	82.526	165.052	0,50	41.263,00	1,00	82.526,00	0,50	41.263,00
U	**Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84)**										
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	210.090	420.180	1,50	315.135,00	1,70	357.153,00	0,20	42.018,00
8	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	502.500	1.005.000	0,66	331.650,00	0,96	482.400,00	0,30	150.750,00
9	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	534.610	1.069.220	0,00	0,00	0,40	213.844,00	0,40	213.844,00
10	Slope topsoling / Humuziranje kosina	Completion of works / Završetak radova	1	27.922	27.922	0,00	0,00	0,30	8.376,60	0,30	8.376,60

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
11	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	128.156	256.312	0,30	38.446,80	0,50	64.078,00	0,20	25.631,20
W	**Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07)**										
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	209.020	418.040	1,80	376.236,00	1,90	397.138,00	0,10	20.902,00
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	123.725	247.450	1,80	222.705,00	1,90	235.077,50	0,10	12.372,50
8	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	493.930	987.860	0,70	345.751,00	1,30	642.109,00	0,60	296.358,00
9	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	517.990	1.035.980	0,00	0,00	0,60	310.794,00	0,60	310.794,00
AA	**Relocation and protection of telecommunications infrastructure - part 2. TK manholes / Izmeštanje i zaštita telekomunikacione infrastrukture - deo 2. okna**										
	Manholes / Okna	Completion of each manhole / Završetak svakog	292	3.841	1.121.572	75,60	290.379,60	82,84	318.188,44	7,24	27.808,84
AB	**Cable routing for track-side telecommunication cables / Kablovske trase pružnih telekomunikacionih kablova**										
1	Cable routing for track-side telecommunication cables-procurement / Kablovske trase pružnih teelekomunikacionih kablova - nabavka	Completion of the works / Završetak radova	1	9.197.600	9.197.600	0,12	1.103.712,00	0,21	1.931.496,00	0,09	827.784,00
2	Cable routing for track-side telecommunication cables-works / Kablovske trase pružnih teelekomunikacionih kablova - radovi	Completion of the works / Završetak radova	1	1.623.000	1.623.000	0,00	0,00	0,01	16.230,00	0,01	16.230,00

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
	Summary / Ukupno (USD)				**209.735.688**		**98.584.385,72**		**109.855.510,79**		**11.271.125,07**

Confirmed by Contractor:
Odgovorni Izvođač radova:

Date/Datum: 27.04.2023.

Branimir A. Turajlija
mast. inž. građ.
br. licence: 441M40921

Драгољуб В. Николић
дипл. грађ. инж.
415 И00731 19

Approved By Supervisor:
Nadzorni Organ:

Date/Datum : 24.04.2023

Марјан М. Јербић
дипл. грађ. инж.
412 1276 15

Владимир Христић
дипл. грађ. инж.
415 1338 15

Иван В. Бабић
маст. инж. грађ.
Бр. лиценце: 341И 152 22

Милован Л. Грубјешић
дипл. грађ. инж.
314 И626 09

Борис Р. Бегенишић
дипл. инж. ел.
353 В183 05

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Novi Sad station (km 76+224.17 - km 77+411.09) / Stanica Novi Sad (km 76+224.17 - km 77+411.09)**										
3	**Works / Radovi**										
3-2	Assembling and laying of track / Montaža i polaganje koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	172.392	344.784	1,10	189.631,20	2,00	344.784,00	0,90	155.152,80
3-3	Assembling and laying of switches / Montaža i postavljanje skretnica	Completion of laying for each one set of switches / Završetak radova na levoj ili desnoj strani stanice	25	18.046	451.150	14,00	252.644,00	25,00	451.150,00	11,00	198.506,00
3-4	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivelisanje i dinamička stabilizacija koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	203.575	407.150	0,60	122.145,00	1,70	346.077,50	1,10	223.932,50
B	**Open track section Novi Sad-Rumenka (km 77+411.09 - km 83+278.60) / Otvorena pruga Novi Sad-Rumenka (km 77 + 411,09 - km 83 + 278,60)**										
1	**Procurement / Nabavka**										
1-2	**Fastening / Pribor**										
1-2.1	Elastic track fastenings for concrete sleepers and 60E1 rail, / Elastični kolosečni pribor za betonske pragove i šine 60E1,	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorenog dela pruge	4	205.660	822.639	2,44	501.809,51	4,00	822.638,53	1,56	320.829,03
1-3	**Sleeper / Pragovi**										
1-3.1	Concrete sleepers, 2.60m long / Betonski pragovi dužine 2.60m	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	4	451.561	1.806.244	2,20	993.434,19	3,76	1.697.869,34	1,56	704.435,15
2	**Handling / Manipulacija**										
2-2	Fastening / Pribor	Completion of the works / Završetak radova	1	9.802	9.802	0,41	4.018,82	1,00	9.802,00	0,59	5.783,18
2-3	Sleeper / Pragovi	Completion of the works / Završetak radova	1	164.490	164.490	0,37	60.861,30	0,96	157.910,40	0,59	97.049,10
3	**Works / Radovi**										
3-3	Assembling and laying of switches / Montaža i postavljanje skretnica	Completion of laying for each one set of switches / Završetak radova na levoj ili desnoj strani otvorene pruge	19	17.368	329.992	0,00	0,00	4,00	69.472,00	4,00	69.472,00
C	**Rumenka station (km 83+278.60 - km 84+651.09) / Stanica Rumenka (km 83 + 278,60 - km 84 + 651,09)**										
1	**Procurement / Nabavka**										
1-2	Elastic track fastenings for concrete sleepers and 60E1 rail / Elastični kolosečni pribor za betonske pragove i šine 60E1	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	109.700	219.400	0,00	0,00	2,00	219.400,00	2,00	219.400,00
1-3	Concrete sleepers, 2.60m long / Betonski pragovi dužine 2.60m	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	240.860	481.720	0,00	0,00	2,00	481.720,00	2,00	481.720,00
2	**Handling / Manipulacija**										
2-2	Fastening / Pribor	Completion of the works / Završetak radova	1	1.650	1.650	0,00	0,00	1,00	1.650,00	1,00	1.650,00
2-3	Sleeper / Pragovi	Completion of the works / Završetak radova	1	28.274	28.274	0,00	0,00	1,00	28.274,00	1,00	28.274,00
R	**Žednik station (km 156+211.82 - km 157+500.66) / Stanica Žednik (km 156+211.82 - km 157+500.66)**										

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
1	**Procurement / Nabavka**										
1-2	**Fastening / Pribor**										
1-2.2	Elastic track fastenings for concrete sleepers and 49E1 rail / Elastični pribor za betonske pragove i šine 49E1	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	10.796	21.592	0,00	0,00	1,90	20.512,60	1,90	20.512,60
1-4	**Switches / Skretnice**										
1-4.1	type 60E1-760-1:14 / tip 60E1-760-1:14	Completion of procurement for each one set of switches / Završetak nabavke svakog pojedinačnog seta skretnica	10	368.199	3.681.989	0,80	294.559,15	5,48	2.017.730,16	4,68	1.723.171,01
1-4.2	type 60E1-300-6° / tip 60E1-300-6°	Completion of procurement for each one set of switches / Završetak nabavke svakog pojedinačnog seta skretnica	2	165.256	330.511	1,00	165.255,52	2,00	330.511,04	1,00	165.255,52
1-4.3	type 49E1-300-6° / tip 49E1-300-6°	Completion of procurement for each one set of switches / Završetak nabavke svakog pojedinačnog seta skretnica	1	132.160	132.160	0,00	0,00	1,00	132.159,62	1,00	132.159,62
2	**Handling / Manipulacija**										
2-4	Switches / Skretnice	Completion of the works / Završetak radova	1	11.492	11.492	0,00	0,00	0,70	8.044,40	0,70	8.044,40
S	**Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64)**										
1	**Procurement / Nabavka**										
1-2	Elastic track fastenings for concrete sleepers and 60E1 rail / Elastični pribor za betonske pragove i šine 60E1	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	392.345	784.690	0,00	0,00	0,38	149.091,10	0,38	149.091,10
2	**Handling / Manipulacija**										
2-2	Fastening / Pribor	Completion of the works / Završetak radova	1	5.944	5.944	0,00	0,00	0,40	2.377,60	0,40	2.377,60
2-3	Sleeper / Pragovi	Completion of the works / Završetak radova	1	101.126	101.126	0,00	0,00	0,40	40.450,40	0,40	40.450,40
T	**Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96)**										
1	**Procurement / Nabavka**										
1-2	**Fastening / Pribor**										
1-2.1	Elastic track fastenings for concrete sleepers and 60E1 rail, / Elastični pribor za betonske pragove i šine 60E1	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	134.932	269.863	0,00	0,00	2,00	269.863,49	2,00	269.863,49
1-2.2	Elastic track fastenings for concrete sleepers and 49E1 rail / Elastični pribor za betonske pragove i šine 49E1	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	9.728	19.457	0,00	0,00	2,00	19.456,51	2,00	19.456,51
2	**Handling / Manipulacija**										
2-2	Fastening / Pribor	Completion of the works / Završetak radova	1	2.260	2.260	0,00	0,00	1,00	2.260,00	1,00	2.260,00
2-3	Sleeper / Pragovi	Completion of the works / Završetak radova	1	38.754	38.754	0,00	0,00	1,00	38.754,00	1,00	38.754,00
2-4	Switches / Skretnice	Completion of the works / Završetak radova	1	13.146	13.146	0,00	0,00	1,00	13.146,00	1,00	13.146,00
U	**Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84)**										
1	**Procurement / Nabavka**										
1-2	**Fastening / Pribor**										
1-2.2	Elastic track fastenings for concrete sleepers and 49E1 rail / Elastični pribor za betonske pragove i šine 49E1	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	18.371	36.741	0,00	0,00	2,00	36.741,38	2,00	36.741,38
V	**Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75)**										
1	**Procurement / Nabavka**										
1-2	**Fastening / Pribor**										

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
1-2.1	Elastic track fastenings for concrete sleepers and 60E1 rail / Elastični pribor za betonske pragove i šine 60E1	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	352.096	704.192	0,00	0,00	0,50	176.047,95	0,50	176.047,95
1-3	Concrete sleepers, 2.60m long / Betonski pragovi dužine 2.60m	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	1.167.125	2.334.250	0,00	0,00	0,40	466.850,00	0,40	466.850,00
1-4	**Switches / Skretnice**										
1-4.1	type 60E1-300-6° / tip 60E1-300-6°	Completion of procurement for each one set of switches / Završetak nabavke svakog pojedničnog seta skretnica	53	168.140	8.911.402	0,00	0,00	2,00	336.279,34	2,00	336.279,34
1-4.2	type 60E1-200-6° / tip 60E1-200-6°	Completion of procurement for each one set of switches / Završetak nabavke svakog pojedničnog seta skretnica	13	140.116	1.821.513	0,00	0,00	6,00	840.698,35	6,00	840.698,35
2	**Handling / Manipulacija**										
2-2	Fastening / Pribor	Completion of the works / Završetak radova	1	8.030	8.030	0,00	0,00	0,25	2.007,50	0,25	2.007,50
2-3	Sleeper / Pragovi	Completion of the works / Završetak radova	1	137.010	137.010	0,00	0,00	0,20	27.402,00	0,20	27.402,00
Summary / Ukupno (USD)					**249.437.955**		**41.934.956,84**		**48.911.729,37**		**6.976.772,52**

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum: 27.04.2023

Approved By Supervisor/
Nadzorni Organ:

Date/Datum : 27/04/2023

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Railway gallery at km 78+401.27 / Železnička Galerija u km 78+401.27**										
2	Pile Cap / Naglavna ploča iznad šipova	Completion of the works / Završetak radova	1	2.180.090	2.180.090	0,84	1.831.275,60	0,94	2.049.284,60	0,10	218.009,00
3	Pier shaft and wall / Telo stuba i zid	Completion of the works / Završetak radova	1	2.474.830	2.474.830	0,70	1.732.381,00	0,80	1.979.864,00	0,10	247.483,00
4	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	2.452.400	2.452.400	0,00	0,00	1,00	2.452.400,00	1,00	2.452.400,00
B	**Railway gallery at km 81+283,13 / Železnička Galerija u km 81+283,13**										
1	Pile of the bridge / Šip mosta	Completion of each pile located on frame structure / Završetak svakog stuba u okvirnoj konstrukciji	89	12.668	1.127.452	15,00	190.020,00	46,00	582.728,00	31,00	392.708,00
C	**Railway bridge at km 81+650,20 / Železnički Most u km 81+650,20**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	82	9.288	761.616	38,00	352.944,00	60,00	557.280,00	22,00	204.336,00
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	119.722	239.444	0,00	0,00	0,80	95.777,60	0,80	95.777,60
D	**Railway gallery at km 82+152,69 / Železnička Galerija u km 82+152,69**										
1	Pile of railway gallery / Šip galerije	Completion of each pile located on frame structure / Završetak svakog stuba u okvirnoj konstrukciji	96	11.712	1.124.352	51,00	597.312,00	78,00	913.536,00	27,00	316.224,00
2	Pile Cap / Naglavna ploča iznad šipova	Completion of the works / Završetak radova	1	1.455.230	1.455.230	0,23	334.702,90	0,36	523.882,80	0,13	189.179,90
3	Pier shaft and wall / Telo stuba i zid	Completion of the works / Završetak radova	1	1.621.220	1.621.220	0,13	210.758,60	0,17	275.607,40	0,04	64.848,80
5	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	111.980	111.980	0,00	0,00	0,20	22.396,00	0,20	22.396,00
F	**Overpass bridge at km89+315.15 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 89+315.15 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	6	46.756	280.536	4,50	210.402,00	5,40	252.482,40	0,90	42.080,40
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	4	16.378	65.512	2,70	44.220,60	3,60	58.960,80	0,90	14.740,20
H	**Overpass bridge at km98+149.45 / Nadvožnjak u km 98+149.45**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	116	7.518	872.088	104,00	781.872,00	116,00	872.088,00	12,00	90.216,00

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	14	66.373	929.222	6,30	418.149,90	12,60	836.299,80	6,30	418.149,90
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	347.194	694.388	0,00	0,00	0,80	277.755,20	0,80	277.755,20
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	12	18.669	224.028	0,90	16.802,10	8,00	149.352,00	7,10	132.549,90
6	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	419.370	419.370	0,09	37.743,30	0,19	79.680,30	0,10	41.937,00
I	**Overpass bridge at km101+132.23 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 101+132.23(širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	48	6.344	304.512	2,70	17.128,80	47,00	298.168,00	44,30	281.039,20
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	6	48.871	293.226	0,00	0,00	1,00	48.871,00	1,00	48.871,00
J	**Overpass bridge at km 101+980,62 / Nadvožnjak u km 101+980,62**										
1	Pile of abutment / Šip obalnog stuba	Completion of each pile located on abutment / Završetak šipova na svakom obalnom stubu	20	8.828	176.560	10,80	95.342,40	18,00	158.904,00	7,20	63.561,60
2	Pile Cap of abutment / Naglavna ploča iznad šipa obalnog stuba	Completion of the pile cap of each abutment / Završetak naglavne ploče iznad šipova na svakom obalnom stubu	2	222.007	444.014	0,00	0,00	1,00	222.007,00	1,00	222.007,00
4	Structural steel / Čelična konstrukcija	Completion of the works / Završetak radova	1	938.950	938.950	0,00	0,00	0,90	845.055,00	0,90	845.055,00
6	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	63.630	63.630	0,00	0,00	0,10	6.363,00	0,10	6.363,00
K	**Overpass bridge at km102+309.98 / Nadvožnjak u km 102+309.98**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	112	10.971	1.228.752	10,80	118.486,80	16,00	175.536,00	5,20	57.049,20
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	13	70.166	912.158	0,00	0,00	4,00	280.664,00	4,00	280.664,00
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	11	16.403	180.433	0,00	0,00	4,00	65.612,00	4,00	65.612,00
6	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	513.150	513.150	0,00	0,00	0,10	51.315,00	0,10	51.315,00
M	**Overpass bridge at km108+115.69 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 108+115.69 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	48	5.424	260.352	0,00	0,00	43,20	234.316,80	43,20	234.316,80

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
O	**Railway gallery at km 114+716,45 / Galerija u km 114+716,45**										
1	Pile of bridge / Šip nadvožnjaka	Completion of each pile located on frame structure / Završetak svakog stuba u okvirnoj konstrukciji	70	13.163	921.410	55,30	727.913,90	67,06	882.710,78	11,76	154.796,88
P	**Railway bridge at km 117+155,43 / Železnički Most u km 117+155,43**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	704	11.609	8.172.736	64,00	742.976,00	293,84	3.411.188,56	229,84	2.668.212,56
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	53	133.532	7.077.196	0,00	0,00	9,86	1.316.625,52	9,86	1.316.625,52
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	51	158.303	8.073.453	0,00	0,00	3,11	492.322,33	3,11	492.322,33
Q	**Overpass bridge at km120+571.30 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 120+571.30 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	64	7.444	476.416	0,00	0,00	8,53	63.497,32	8,53	63.497,32
R	**Overpass bridge at km125+191.62 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 125+191.62(širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	48	9.806	470.688	3,20	31.379,20	17,20	168.663,20	14,00	137.284,00
S	**Overpass bridge at km126+976.09 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 126+976.09 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	48	5.938	285.024	14,00	83.132,00	39,60	235.144,80	25,60	152.012,80
T	**Overpass bridge at km131+245.45 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 131+245.45 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	24	7.694	184.656	7,60	58.474,40	20,72	159.419,68	13,12	100.945,28
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	4	29.658	118.632	3,40	100.837,20	3,60	106.768,80	0,20	5.931,60
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	36.056	72.112	0,80	28.844,80	0,90	32.450,40	0,10	3.605,60
U	**Overpass bridge at km135+113.00 / Nadvožnjak u km 135+113.00**										
2	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	96	6.645	637.920	38,30	254.503,50	63,12	419.432,40	24,82	164.928,90

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
3	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	12	41.627	499.524	0,00	0,00	7,00	291.389,00	7,00	291.389,00
4	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	78.987	157.974	0,00	0,00	0,67	52.921,29	0,67	52.921,29
5	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	10	20.428	204.280	0,00	0,00	4,00	81.712,00	4,00	81.712,00
V	**Overpass bridge at km139+003.02 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 139+003.02 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	64	6.756	432.384	29,60	199.977,60	56,44	381.308,64	26,84	181.331,04
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	72.696	145.392	1,51	109.770,96	1,65	119.948,40	0,14	10.177,44
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	6	16.738	100.428	2,90	48.540,20	5,51	92.226,38	2,61	43.686,18
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	7	71.864	503.048	0,00	0,00	0,60	43.118,40	0,60	43.118,40
W	**Overpass bridge at km147+137.33 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 147+137.33 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	92	7.477	687.884	39,29	293.771,33	78,39	586.122,03	39,10	292.350,70
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	11	42.606	468.666	10,00	426.060,00	10,60	451.623,60	0,60	25.563,60
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	111.047	222.094	0,00	0,00	1,50	166.570,50	1,50	166.570,50
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	9	15.375	138.375	0,00	0,00	8,10	124.537,50	8,10	124.537,50
X	**Overpass bridge at km152+282.46 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 152+282.46 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	64	6.936	443.904	28,23	195.803,28	53,82	373.295,52	25,59	177.492,24
5	Cast in site concrete box girder / Izlivanje betonskih sandučastih nosača na licu mesta	Completion of each span girder / Završetak svakog raspona nosača	7	96.826	677.782	0,00	0,00	1,70	164.604,20	1,70	164.604,20
Y	**Overpass bridge at km160+094.84 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 160+094.84 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	48	6.283	301.584	24,00	150.792,00	48,00	301.584,00	24,00	150.792,00
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	5	116.440	582.200	0,00	0,00	4,93	574.049,20	4,93	574.049,20

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
6	Installation of prestressed concrete girders / Ugradnja nosača od prednapregnutog betona	Completion of installation of each span / Završetak ugradnje svakog raspona	5	29.111	145.555	0,00	0,00	5,00	145.555,00	5,00	145.555,00
7	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	285.010	285.010	0,00	0,00	1,00	285.010,00	1,00	285.010,00
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	265.100	265.100	0,00	0,00	0,10	26.510,00	0,10	26.510,00
9	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1	8.840	8.840	0,00	0,00	1,00	8.840,00	1,00	8.840,00
Z	**Overpass bridge at km163+562.52 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 163+562.52 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	80	7.184	574.720	20,00	143.680,00	80,00	574.720,00	60,00	431.040,00
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	10	32.868	328.680	8,00	262.944,00	10,00	328.680,00	2,00	65.736,00
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	8	17.849	142.792	6,00	107.094,00	8,00	142.792,00	2,00	35.698,00
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	9	86.155	775.395	6,00	516.930,00	9,00	775.395,00	3,00	258.465,00
6	Installation of prestressed concrete girders / Ugradnja nosača od prednapregnutog betona	Completion of installation of each span / Završetak ugradnje svakog raspona	9	21.540	193.860	7,00	150.780,00	9,00	193.860,00	2,00	43.080,00
AB	**Overpass bridge at km170+834.26 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 170+834.26 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	88	10.172	895.136	24,00	244.128,00	88,00	895.136,00	64,00	651.008,00
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	11	37.051	407.561	10,00	370.510,00	11,00	407.561,00	1,00	37.051,00
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	9	18.214	163.926	8,00	145.712,00	9,00	163.926,00	1,00	18.214,00
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	10	84.020	840.200	0,00	0,00	9,00	756.180,00	9,00	756.180,00
6	Installation of prestressed concrete girders / Ugradnja nosača od prednapregnutog betona	Completion of installation of each span / Završetak ugradnje svakog raspona	10	21.006	210.060	0,00	0,00	9,00	189.054,00	9,00	189.054,00
7	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	451.010	451.010	0,00	0,00	0,90	405.909,00	0,90	405.909,00
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	427.730	427.730	0,00	0,00	0,10	42.773,00	0,10	42.773,00
AC	**Overpass bridge at km172+193.38 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 172+193.38 (širina je 9 m, dodatna širina će biti naknadni radovi)**										

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	56	8.921	499.576	18,00	160.578,00	56,00	499.576,00	38,00	338.998,00
6	Installation of prestressed concrete girders / Ugradnja nosača od prednapregnutog betona	Completion of installation of each span / Završetak ugradnje svakog raspona	6	20.549	123.294	0,00	0,00	6,00	123.294,00	6,00	123.294,00
7	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	276.290	276.290	0,00	0,00	0,90	248.661,00	0,90	248.661,00
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	253.540	253.540	0,00	0,00	0,10	25.354,00	0,10	25.354,00
AG	**Overpass bridge at km179+395.83 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u км179+395.83 (širina je 9m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	64	8.103	518.592	20,00	162.060,00	64,00	518.592,00	44,00	356.532,00
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	74.779	149.558	1,00	74.779,00	1,50	112.168,50	0,50	37.389,50
5	Cast in site concrete box girder / Izlivanje betonskih sandučastih nosača na licu mesta	Completion of each span of girder in left side and/or right side of bridge / Završetak svakog raspona nosača	7	101.827	712.789	0,00	0,00	3,10	315.663,70	3,10	315.663,70
6	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	325.220	325.220	0,00	0,00	0,44	143.096,80	0,44	143.096,80
AH	**Overpass bridge at km180+969.60 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 180+969.60 (širina je 9m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	80	10.016	801.280	24,00	240.384,00	80,00	801.280,00	56,00	560.896,00
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	76.321	152.642	1,00	76.321,00	1,50	114.481,50	0,50	38.160,50
5	Cast in site concrete box girder / Izlivanje betonskih sandučastih nosača na licu mesta	Completion of each span of girder in left side and/or right side of bridge / Završetak svakog raspona nosača sa leve i/ili desne strane mosta	9	101.200	910.800	0,00	0,00	4,50	455.400,00	4,50	455.400,00
6	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	408.500	408.500	0,00	0,00	0,25	102.125,00	0,25	102.125,00
7	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	381.150	381.150	0,00	0,00	0,07	26.680,50	0,07	26.680,50
8	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje ležišta	1	13.260	13.260	0,00	0,00	1,00	13.260,00	1,00	13.260,00
AI	**Overpass bridge at km184+258.47 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	48	8.813	423.024	16,00	141.008,00	48,00	423.024,00	32,00	282.016,00
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	63.813	127.626	1,00	63.813,00	1,50	95.719,50	0,50	31.906,50
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	5	81.609	408.045	0,00	0,00	4,20	342.757,80	4,20	342.757,80

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
6	Installation of prestressed concrete girders / Ugradnja nosača od prednapregnutog betona	Completion of installation of each span / Završetak ugradnje svakog raspona	5	20.403	102.015	0,00	0,00	1,67	34.073,01	1,67	34.073,01
7	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	227.270	227.270	0,00	0,00	0,84	190.906,80	0,84	190.906,80
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	207.560	207.560	0,00	0,00	0,10	20.756,00	0,10	20.756,00
9	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1	8.840	8.840	0,00	0,00	1,00	8.840,00	1,00	8.840,00
AG	**Underpass at railway / Podvožnjak ispod pruge**										
2	**Underpass at km 113+327.64 / Podvožnjak u km 113+327.64**										
2-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	461.842	461.842	0,75	346.381,20	0,90	415.657,44	0,15	69.276,24
3	**Underpass at km 118+708.31 / Podvožnjak u km 118+708.31**										
3-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	1.307.800	1.307.800	0,85	1.111.630,17	0,90	1.177.020,18	0,05	65.390,01
3-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	880.763	880.763	0,90	792.687,06	0,95	836.725,23	0,05	44.038,17
3-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	373.657	373.657	0,85	317.608,62	0,90	336.291,48	0,05	18.682,86
4	**Underpass at km 142+055.50 / Podvožnjak u km 142+055.50**										
4-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	2.489.978	2.489.978	0,53	1.319.688,55	0,72	1.792.784,45	0,19	473.095,90
4-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	1.723.831	1.723.831	0,43	741.247,42	0,54	930.868,85	0,11	189.621,43
4-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	478.842	478.842	0,43	205.902,06	0,53	253.786,26	0,10	47.884,20
6	**Underpass at km 143+729,22 / Podvožnjak u km 143+729,22**										
6-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	4.942.751	4.942.751	0,20	988.550,25	0,27	1.334.542,84	0,07	345.992,59
6-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	843.563	843.563	0,20	168.712,58	0,27	227.761,98	0,07	59.049,40
6-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	724.937	724.937	0,19	137.738,00	0,26	188.483,58	0,07	50.745,58
7	**Underpass at km 156+453,73 / Podvožnjak u km 156+453,73**										
7-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	4.008.570	4.008.570	0,95	3.808.141,50	0,99	3.968.484,30	0,04	160.342,80
7-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	582.579	582.579	0,90	524.320,96	0,93	541.798,32	0,03	17.477,37
7-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	668.095	668.095	0,75	501.071,25	0,78	521.114,10	0,03	20.042,85
8	**Underpass at km 157+443.73 / Podvožnjak u km 157+443.73**										
8-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	4.157.553	4.157.553	0,07	291.028,68	0,09	374.179,73	0,02	83.151,05
8-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	1.826.597	1.826.597	0,10	182.659,69	0,13	237.457,59	0,03	54.797,91
8-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	749.723	749.723	0,07	52.480,58	0,08	59.977,81	0,01	7.497,23
9	**Underpass at km 174+515.35 / Podvožnjak u km 174+515.35**										

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
9-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	3.822.187	3.822.187	0,77	2.943.084,14	0,78	2.981.306,02	0,01	38.221,87
9-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	2.410.918	2.410.918	0,77	1.856.406,92	0,78	1.880.516,10	0,01	24.109,18
9-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	1.029.050	1.029.050	0,59	607.139,74	0,62	638.011,25	0,03	30.871,51
AK	**Culvert / Propust**										
10	Culvert at km 105+31,00 / Propust u km 105+31,00	Completion of half of the culvert box / Završetak polovine propusta	2	93.624	187.248	0,00	0,00	1,00	93.624,19	1,00	93.624,19
14	Culvert at km 113+547,78 / Propust u km 113+547,78	Completion of half of the culvert box / Završetak polovine propusta	2	269.005	538.010	1,20	322.806,23	1,60	430.408,30	0,40	107.602,08
20	Culvert at km 182+000 / Propust u km 182+000	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	0,36	28.653,55	0,54	42.980,32	0,18	14.326,77
21	Culvert at km 182+200 / Propust u km 182+200	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	0,25	19.898,30	0,55	43.776,25	0,30	23.877,96
22	Culvert at km 182+400 / Propust u km 182+400	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	0,42	33.429,14	0,55	43.776,25	0,13	10.347,11
23	Culvert at km 182+600 / Propust u km 182+600	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	0,25	19.898,30	0,55	43.776,25	0,30	23.877,96
24	Culvert at km 182+800 / Propust u km 182+800	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	0,53	42.184,39	0,62	49.347,78	0,09	7.163,39
25	Culvert at km 183+200 / Propust u km 183+200	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	0,53	42.184,39	0,77	61.286,76	0,24	19.102,37
26	Culvert at km 183+600 / Propust u km 183+600	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	0,85	67.654,21	1,25	99.491,49	0,40	31.837,28
27	Culvert at km 183+800 / Propust u km 183+800	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	1,02	81.185,05	1,35	107.450,81	0,33	26.265,75
AL	**Subway / Pothodnik**										
2	**Subway in TPS Novi Sad / Pothodnik u TPS Novi Sad**										
2-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	43.803	43.803	0,80	35.042,06	0,90	39.422,31	0,10	4.380,26
6	**Subway in Vrbas railway station / Pothodnik u stanici Vrbas**										
6-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	29.906	29.906	0,50	14.953,20	1,00	29.906,40	0,50	14.953,20
6-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	351.840	351.840	0,00	0,00	0,25	87.960,00	0,25	87.960,00
6-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	175.920	175.920	0,00	0,00	0,35	61.572,00	0,35	61.572,00
7	**Subway in Lovćenac railway station / Pothodnik u stanici Lovćenac**										
7-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	482.790	482.790	0,44	212.427,60	0,64	308.985,60	0,20	96.558,00
7-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	241.395	241.395	0,43	103.799,85	0,59	142.423,05	0,16	38.623,20
7-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	39.428	39.428	0,00	0,00	0,55	21.685,32	0,55	21.685,32
10	**Subway in Žednik railway station / Pothodnik u stanici Žednik**										
10-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	459.870	459.870	0,69	317.310,30	0,88	404.685,60	0,19	87.375,30

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
10-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	229.935	229.935	0,70	160.954,50	0,93	213.839,55	0,23	52.885,05
11	**Subway in Naumovićevo railway station / Pothodnik u stanici Naumovićevo**										
11-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	463.770	463.770	0,45	208.696,50	0,49	227.247,30	0,04	18.550,80
11-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	231.885	231.885	0,45	104.348,25	0,49	113.623,65	0,04	9.275,40
12	**Subway in Subotica passenger railway station / Pothodnik u putničkoj stanici Subotica**										
12-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	1.396.620	1.396.620	0,00	0,00	0,08	111.729,60	0,08	111.729,60
12-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	698.310	698.310	0,00	0,00	0,08	55.864,80	0,08	55.864,80
12-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	114.057	114.057	0,00	0,00	0,05	5.702,87	0,05	5.702,87
Summary / Ukupno (USD)					**253.938.256**		**51.747.155,79**		**76.686.577,46**		**24.939.421,67**

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum : 29.04.2023

Branimir A. Turajlija
mast. inž. grad.
Br. licence 441M40921

Коста Р. Кариклић
дипл. грађ. инж.
лиценца ИКС број 441М-539-21

Approved By Supervisor/
Nadzorni Organ:

Date/Datum : 29/04/2023

Дејан Д. Тодоровић
дипл. грађ. инж.
410 J272 15

Драган З. Арсић
дипл. грађ. инж.
310 L524 12

Милена Д. Чучковић
дипл. грађ. инж.
310 E839 07

Мастер инж. грађ.
Бр. лиценце: 341И 152 22

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
Q	**Underpass at km 113+327.64 of the railway line / Podvožnjak u km 113+327.64 železničke pruge**										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	19.041	19.041	0,00	0,00	1,00	19.041,00	1,00	19.041,00
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	46.607	46.607	0,00	0,00	0,90	41.946,30	0,90	41.946,30
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	124.466	124.466	0,00	0,00	0,70	87.126,20	0,70	87.126,20
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	6.608	6.608	0,00	0,00	0,70	4.625,60	0,70	4.625,60
AH	**Overpass at km 152+282.46 of the railway line / Nadvožnjak u km 152+282.46 železničke pruge**										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	17.315	17.315	0,50	8.657,50	1,00	17.315,00	0,50	8.657,50
Summary / Ukupno (USD)					**27.374.721**		**2.401.182,90**		**2.562.579,50**		**161.396,60**

Confirmed by Contractor /
Odgovorni Izvođač radova:

Драгољуб В. Николић
дипл. грађ. инж.
415 1100731 19

Date/Datum : 29.04.2023.

Approved By Supervisor/
Nadzorni Organ:

Date/Datum : 27/04/2023

6. Drainage Works / Drenažni radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AE	**Railway line drainage system / Drenažni sistem železničke pruge**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	6.514.120	6.514.120	0,01	65.141,20	0,02	130.282,40	0,01	65.141,20
	Summary / Ukupno (USD)				**8.971.793**		**558.902,04**		**624.043,24**		**65.141,20**

Confirmed by Contractor / Odgovorni Izvođač radova: Srdan Srjach

Date/Datum : 26. 04. 2023

Approved By Supervisor / Nadzorni Organ:

Date/Datum : 27.04.2023

Славко М. Маринковић дипл. грађ. инж. 414 0636 03

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Electric traction fixed installations-OCS: Novi Sad / Stabilna postrojenja električna vuče - KM: Novi Sad**										
A-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	159.954	319.908	1,23	196.743,42	1,74	278.319,96	0,51	81.576,54
A-3	**Electrical works / Elektro radovi**										
12	Drop arm-works / Nosač opreme - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	10.264	20.528	0,85	8.724,40	1,00	10.264,00	0,15	1.539,60
B	**Electric traction fixed installations-OCS: Novi Sad - Rumenka / Stabilna postrojenja električna vuče - KM: Novi Sad - Rumenka**										
B-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	290.030	580.060	0,32	92.809,60	0,62	179.818,60	0,30	87.009,00
C	**Electric traction fixed installations-OCS: Rumenka / Stabilna postrojenja električna vuče - KM: Rumenka**										
C-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	76.615	153.230	0,17	13.024,55	0,43	32.944,45	0,26	19.919,90
H	**Electric traction fixed installations-OCS: Stepanovicevo - Zmajevo / Stabilna postrojenja električna vuče - KM: Stepanovićevo - Zmajevo**										
H-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	87.696	175.392	0,00	0,00	0,48	42.094,08	0,48	42.094,08

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
P	**Electric traction fixed installations-OCS: Lovcenac - Backa Topola / Stabilna postrojenja električna vuče - KM: Lovćenac - Bačka Topola**										
P-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	259.329	518.658	0,00	0,00	0,11	28.526,19	0,11	28.526,19
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	47.519	95.038	0,00	0,00	0,11	5.227,09	0,11	5.227,09
R	**Electric traction fixed installations-OCS: Backa Topola-Zednik / Stabilna postrojenja električna vuče - KM: Bačka Topola - Žednik**										
R-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	241.790	483.580	0,00	0,00	0,60	145.074,00	0,60	145.074,00
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	46.728	93.456	0,00	0,00	0,60	28.036,80	0,60	28.036,80
V	**Electric traction fixed installations-OCS: Naumovicevo-- Subotica passenger / Stabilna postrojenja električna vuče - KM: Naumovićevo - Subotica putnička**										
V-1	Dismantling and reconstruction of existing OCS / Demontaža i rekonstrukcija postojeće KM	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	1	27.978	27.978	0,00	0,00	0,77	21.543,06	0,77	21.543,06
W	**Electric traction fixed installations-OCS: Subotica freight / Stabilna postrojenja električna vuče - KM: Subotica teretna**										
W-1	Dismantling and reconstruction of existing OCS / Demontaža i rekonstrukcija postojeće KM	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	51.506	51.506	0,80	41.204,80	0,85	43.780,10	0,05	2.575,30
Summary / Ukupno (USD)					**80.679.702**		**3.031.091,79**		**3.494.213,35**		**463.121,56**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 21.04.2022.

Branimir A. Turajlija
mast. inž. građ.
BA licence: 441M402...

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : _____

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**RECONSTRUCTION OF "Novi Sad" ETS - ELECTRICAL PART / REKONSTRUKCIJA EVP "Novi Sad" - ELEKTRO DEO**										
A-1	**DISMANTLING OF ELECTRICAL EQUIPMENT / DEMONTAŽA ELEKTRO OPREME**										
2	Dismantling of AC&DC system / Demontaža "AC&DC" sistema	set / kpl.	1	7.506	7.506	0,80	6.004,80	0,85	6.380,10	0,05	375,30
3	Dismantling of control protection panel / Demontaža upravljačkog panela	set / kpl.	1	1.996	1.996	0,80	1.596,80	0,85	1.696,60	0,05	99,80
4	Dismantling of cables / Demontaža kablova	set / kpl.	1	110.838	110.838	0,80	88.670,40	0,85	94.212,30	0,05	5.541,90
5	Dismantling of outdoor lighting / Demontaža spoljne rasvete	set / kpl.	1	1.895	1.895	0,80	1.516,00	0,85	1.610,75	0,05	94,75
Summary / Ukupno (USD):					**22.273.130**		**704.640,20**		**710.751,95**		**6.111,75**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 27.04.2023.

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 27.04.2023

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B	**Distribution transformer stations 10(20)/0.4 kV / Distributivna trafo stanica 10(20)/0.4 kV**										
2	Supply of materials and equipment / Isporuka materijala i opreme	set / komplet	1	1.374.361	1.374.361	0,00	0,00	0,25	343.590,25	0,25	343.590,25
C	**Electric power installations / Elektroenergetske instalacije**										
1	**Electrical installations for facilities in Novi Sad / Elektroenergetske instalacije za postrojenja u Novom Sadu**										
1-1	installation cost / Troškovi instalacije	place / mesto	1	627.614	627.614	0,80	502.091,20	0,85	533.471,90	0,05	31.380,70
Summary / Ukupno (USD):					**26.601.912**		**2.635.275,40**		**3.010.246,35**		**374.970,95**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 27.04.2023.

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 27.04.2023.

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
C	**Optical cables and transition system of noncritical systems / OPTIČKI KABLOVI I PRENOSNI SISTEM NEKRITIČNIH SISTEMA**										
9	Subregional station equipment-Vrbas / OPREMA SUBREGIONALNE STANICE-Vrbas	set / komplet	1	103.406	103.406	0,00	0,00	0,65	67.213,90	0,65	67.213,90
10	Subregional station equipment-Backa Topola / OPREMA SUBREGIONALNE STANICE-Bačka Topola	set / komplet	1	103.406	103.406	0,00	0,00	0,65	67.213,90	0,65	67.213,90
D	**Design of telecommunication System in stations and stopping places / PROJEKAT TELEKOMUNIKACIONIH SISTEMA U STANICAMA I STAJALIŠTIMA**										
D-1	**Index volume / OPŠTA SVESKA**										
7	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	760.141	760.141	0,00	0,00	0,57	433.280,37	0,57	433.280,37
D-2	**Location NOVI SAD / LOKACIJA NOVI SAD**										
7	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	529.557	529.557	0,00	0,00	0,68	360.098,76	0,68	360.098,76
9	Public address system-Material / RAZGLASNI SISTEM-Materijal	set / komplet	1	206.606	206.606	0,00	0,00	0,68	140.492,08	0,68	140.492,08
D-3	**Location SAJLOVO / LOKACIJA SAJLOVO**										
7	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	51.165	51.165	0,00	0,00	0,44	22.512,60	0,44	22.512,60
D-5	**Location RUMENKA / LOKACIJA RUMENKA**										
7	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	51.165	51.165	0,00	0,00	0,44	22.512,60	0,44	22.512,60
D-6	**Location KISAC / LOKACIJA KISAČ**										
4	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	241.738	241.738	0,00	0,00	0,70	169.216,60	0,70	169.216,60
8	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	218.528	218.528	0,00	0,00	0,63	137.672,64	0,63	137.672,64

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
10	Public address system-Material / RAZGLASNI SISTEM-Materijal	set / komplet	1	111.553	111.553	0,00	0,00	0,63	70.278,39	0,63	70.278,39
D-7	**Location STEPANOVICEVO / LOKACIJA STEPANOVIĆEVO**										
8	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	220.899	220.899	0,00	0,00	0,64	141.375,36	0,64	141.375,36
10	Public address system-Material / RAZGLASNI SISTEM-Materijal	set / komplet	1	125.174	125.174	0,00	0,00	0,64	80.111,36	0,64	80.111,36
D-8	**Location ZMAJEVO / LOKACIJA ZMAJEVO**										
4	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	245.916	245.916	0,00	0,00	0,70	172.141,20	0,70	172.141,20
8	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	218.815	218.815	0,00	0,00	0,64	140.041,60	0,64	140.041,60
10	Public address system-Material / RAZGLASNI SISTEM-Materijal	set / komplet	1	114.750	114.750	0,00	0,00	0,62	71.145,00	0,62	71.145,00
D-9	**Location VRBAS / LOKACIJA VRBAS NOVA**										
3	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	441.466	441.466	0,00	0,00	0,70	309.026,20	0,70	309.026,20
7	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	279.596	279.596	0,00	0,00	0,65	181.737,40	0,65	181.737,40
9	Public address system-Material / RAZGLASNI SISTEM-Materijal	set / komplet	1	105.503	105.503	0,00	0,00	0,63	66.466,89	0,63	66.466,89
D-11	**Location LOVCENAC - MALI IDJOS / LOKACIJA LOVĆENAC - MALI IĐOŠ**										
4	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	246.007	246.007	0,00	0,00	0,70	172.204,90	0,70	172.204,90
8	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	219.836	219.836	0,00	0,00	0,64	140.695,04	0,64	140.695,04
10	Public address system-Material / RAZGLASNI SISTEM-Materijal	set / komplet	1	111.553	111.553	0,00	0,00	0,64	71.393,92	0,64	71.393,92
D-12	**Location BACKA TOPOLA / LOKACIJA BAČKA TOPOLA**										

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
3	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	481.365	481.365	0,00	0,00	0,70	336.955,50	0,70	336.955,50
7	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	378.150	378.150	0,00	0,00	0,66	249.579,00	0,66	249.579,00
9	Public address system-Material / RAZGLASNI SISTEM-Materijal	set / komplet	1	189.048	189.048	0,00	0,00	0,66	124.771,68	0,66	124.771,68
D-13	**Location ZEDNIK / LOKACIJA ŽEDNIK**										
4	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	247.408	247.408	0,00	0,00	0,70	173.185,60	0,70	173.185,60
8	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	220.941	220.941	0,00	0,00	0,64	141.402,24	0,64	141.402,24
10	Public address system-Material / RAZGLASNI SISTEM-Materijal	set / komplet	1	109.379	109.379	0,00	0,00	0,62	67.814,98	0,62	67.814,98
D-14	**Location NAUMOVICEVO / LOKACIJA NAUMOVIĆEVO**										
4	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	247.106	247.106	0,00	0,00	0,70	172.974,20	0,70	172.974,20
8	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	227.275	227.275	0,00	0,00	0,64	145.456,00	0,64	145.456,00
10	Public address system-Material / RAZGLASNI SISTEM-Materijal	set / komplet	1	112.775	112.775	0,00	0,00	0,63	71.048,25	0,63	71.048,25
D-15	**Location SUBOTICA / LOKACIJA SUBOTICA**										
7	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	388.669	388.669	0,00	0,00	0,67	260.408,23	0,67	260.408,23
9	Public address system-Material / RAZGLASNI SISTEM-Materijal	set / komplet	1	206.932	206.932	0,00	0,00	0,66	136.575,12	0,66	136.575,12
E	**RADIO systems / RADIO SISTEMI**										
E-1	**COMMON FOR THE WHOLE LINE / ZAJEDNIČKO ZA CELU LINIJU**										

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
1	Total Transmission system for critical services - COMMON FOR THE WHOLE LINE: / UKUPNO PRENOSNI SISTEM ZA KRITIČNE SERVISE - ZAJEDNIČKO ZA CELU LINIJU:	set / komplet	1	856.899	856.899	0,00	0,00	0,21	179.948,79	0,21	179.948,79
E-3	**NOVI SAD RAILWAY STATION / Stanica Novi Sad**										
4	Total eirene dispatching system: / UKUPNO CEO DISPEČERSKI SISTEM:	set / komplet	1	241.122	241.122	0,00	0,00	0,56	135.028,32	0,56	135.028,32
E-4	**TSP NOVI SAD / EVP Novi Sad**										
1	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	162.310	162.310	0,00	0,00	0,62	100.632,20	0,62	100.632,20
E-5	**SAJLOVO Location / LOKACIJA Sajlovo**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	186.174	186.174	0,00	0,00	0,63	117.289,62	0,63	117.289,62
E-6	**RUMENKA RAILWAY STATION / STANICA Rumenka**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	186.174	186.174	0,00	0,00	0,63	117.289,62	0,63	117.289,62
E-7	**KISAC RAILWAY STATION / STANICA Kisač**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	186.174	186.174	0,00	0,00	0,63	117.289,62	0,63	117.289,62

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
4	Total eirene dispatching system: / UKUPNO CEO DISPEČERSKI SISTEM:	set / komplet	1	61.653	61.653	0,00	0,00	0,57	35.142,21	0,57	35.142,21
E-8	**TSP KISAC / PS Kisač**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	162.310	162.310	0,00	0,00	0,62	100.632,20	0,62	100.632,20
E-9	**STEPANOVICEVO RAILWAY STATION / STANICA Stepanovićevo**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	186.174	186.174	0,00	0,00	0,63	117.289,62	0,63	117.289,62
E-10	**ZMAJEVO RAILWAY STATION / STANICA Zmajevo**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	189.109	189.109	0,00	0,00	0,63	119.138,67	0,63	119.138,67
4	Total eirene dispatching system: / UKUPNO CEO DISPEČERSKI SISTEM:	set / komplet	1	61.653	61.653	0,00	0,00	0,57	35.142,21	0,57	35.142,21
E-11	**TSPn ZMAJEVO / PSN Zmajevo**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	162.310	162.310	0,00	0,00	0,62	100.632,20	0,62	100.632,20
E-12	**BACKO DOBRO POLJE Location / LOKACIJA Bačko Dobro Polje**										

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	166.161	166.161	0,00	0,00	0,60	99.696,60	0,60	99.696,60
E-13	**VRBAS NOVA RAILWAY STATION / STANICA Vrbas Nova**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	370.831	370.831	0,00	0,00	0,66	244.748,46	0,66	244.748,46
4	Total eirene dispatching system: / UKUPNO CEO DISPEČERSKI SISTEM:	set / komplet	1	78.820	78.820	0,00	0,00	0,54	42.562,80	0,54	42.562,80
E-14	**ETS VRBAS / EVP Vrbas**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	162.310	162.310	0,00	0,00	0,62	100.632,20	0,62	100.632,20
E-15	**VRBAS ATAR Location / LOKACIJA Vrbas Atar**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	166.161	166.161	0,00	0,00	0,60	99.696,60	0,60	99.696,60
E-16	**LOVCENAC RAILWAY STATION / STANICA Lovćenac**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	186.174	186.174	0,00	0,00	0,63	117.289,62	0,63	117.289,62

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
4	Total eirene dispatching system: / UKUPNO CEO DISPEČERSKI SISTEM:	set / komplet	1	61.653	61.653	0,00	0,00	0,57	35.142,21	0,57	35.142,21
E-17	**TSP LOVCENAC / PS Lovćenac**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	162.310	162.310	0,00	0,00	0,63	102.255,30	0,63	102.255,30
E-18	**MALI IDOS Location / LOKACIJA Mali Iđoš Polje**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	166.161	166.161	0,00	0,00	0,60	99.696,60	0,60	99.696,60
E-19	**BACKA TOPOLA RAILWAY STATION / STANICA Bačka Topola**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	370.831	370.831	0,00	0,00	0,66	244.748,46	0,66	244.748,46
4	Total eirene dispatching system: / UKUPNO CEO DISPEČERSKI SISTEM:	set / komplet	1	77.352	77.352	0,00	0,00	0,56	43.317,12	0,56	43.317,12
E-21	**MALI BEOGRAD Location / LOKACIJA Mali Beograd**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	166.161	166.161	0,00	0,00	0,60	99.696,60	0,60	99.696,60
E-22	**ZEDNIK RAILWAY STATION / STANICA Žednik**										

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	186.174	186.174	0,00	0,00	0,63	117.289,62	0,63	117.289,62
4	Total eirene dispatching system: / UKUPNO CEO DISPEČERSKI SISTEM:	set / komplet	1	61.653	61.653	0,00	0,00	0,57	35.142,21	0,57	35.142,21
E-23	**TSP ZEDNIK / PS Žednik**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	162.310	162.310	0,00	0,00	0,62	100.632,20	0,62	100.632,20
E-24	**VERUSIC Location / LOKACIJA Verušić**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	166.161	166.161	0,00	0,00	0,60	99.696,60	0,60	99.696,60
E-25	**NAUMOVICEVO RAILWAY STATION / STANICA Naumovićevo**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	186.174	186.174	0,00	0,00	0,63	117.289,62	0,63	117.289,62
4	Total eirene dispatching system: / UKUPNO CEO DISPEČERSKI SISTEM:	set / komplet	1	61.653	61.653	0,00	0,00	0,57	35.142,21	0,57	35.142,21
E-26	**ETS SUBOTICA / EVP Subotica**										

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	162.310	162.310	0,00	0,00	0,62	100.632,20	0,62	100.632,20
E-27	**NOVI GRAD Location / LOKACIJA Novi Grad**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	166.161	166.161	0,00	0,00	0,60	99.696,60	0,60	99.696,60
E-28	**SUBOTICA RAILWAY STATION / STANICA Subotica**										
4	Total eirene dispatching system: / UKUPNO CEO DISPEČERSKI SISTEM:	set / komplet	1	193.024	193.024	0,00	0,00	0,42	81.070,08	0,42	81.070,08
E-29	**TSP SUBOTICA / PS Subotica**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	162.310	162.310	0,00	0,00	0,62	100.632,20	0,62	100.632,20
E-30	**STATE BORDER (KELEBIJA) Location / LOKACIJA Državna Granica (KELEBIJA)**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	166.161	166.161	0,00	0,00	0,60	99.696,60	0,60	99.696,60

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E-31	**TSPn STATE BORDER (KELEBIJA) / PSN Državna Granica (KELEBIJA)**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	163.092	163.092	0,00	0,00	0,62	101.117,04	0,62	101.117,04
Summary / Ukupno (USD):					**71.650.868**		**5.408.273,70**		**14.018.250,24**		**8.609.976,54**

Confirmed by Contractor / Odgovorni Izvođač radova: Dejan Vulić

Date/Datum : 29.04.2023

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 27.04.2023

15. Landscaping, planning of platform and evironment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D	**landscaping of platforms and platform canopies in TPS Novi Sad / Pejzažno uređenje perona i Peronske nadstrešnice u TPS Novi Sad**										
2	platform walls / Peronski zidovi	Completion of platform walls / Završetak peronskih zidova	1	97.881	97.881	0,30	29.364,30	0,60	58.728,60	0,30	29.364,30
E	**landscaping of platforms and platform canopies in Kisač railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Kisač**										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	122.019	244.038	0,10	12.201,90	0,50	61.009,50	0,40	48.807,60
F	**landscaping of platforms and platform canopies in Stepanovićevo stopping place / Pejzažno uređenje perona i Peronske nadstrešnice u stajalištu Stepanovićevo**										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	110.955	221.910	1,00	110.955,00	1,20	133.146,00	0,20	22.191,00
G	**landscaping of platforms and platform canopies in Zmajevo railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Zmajevo**										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	164.759	329.518	1,00	164.759,00	1,20	197.710,80	0,20	32.951,80
K	**landscaping of platforms and platform canopies in Bačka Topola railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Bačka Topola**										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	195.611	391.222	0,00	0,00	0,30	58.683,30	0,30	58.683,30
L	**landscaping of platforms and platform canopies in Žednik railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Žednik**										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	122.905	245.810	0,00	0,00	0,38	46.703,90	0,38	46.703,90
Summary / Ukupno (USD)					**34.360.084**		**4.423.113,50**		**4.661.815,40**		**238.701,90**

Confirmed by Contractor/
Odgovorni Izvođač radova:

Date/Datum : 27.04.2023.

Branimir A. Turajlija
mast. inž. građ.
Br. licence: 441M40921

Approved By Supervisor/
Nadzorni Organ:

Date/Datum : 27/04/2023

Иван З. Бабић
маст. инж. грађ.
Бр. лиценце: 341И 152 22

Дејан Д. Голоровић
дипл. грађ. инж.
Бр. лиценце: 311 3272 15

Марина З. Гавриловић
дипл. инж. арх.
400 5194 04